



East Camden Middle School Air Filtration Report

Inspection Date: Spring 2021

HVAC systems brought up to ASHRAE standards using existing ventilation & filtration systems

Room #	Area (sq. ft.)	Outside air (CFM)	Occupancy limit during COVID-19	Ready for use
100	350	434	28	yes
101	450	400	26	yes
103	697	393	26	yes
104	988	486	32	yes
105	650	569	37	yes
106	806	558	37	yes
107	988	589	39	yes
110	1014	490	32	yes
111	957	505	33	yes
112	750	556	37	yes
113	1288	907	60	yes
115	648	541	36	yes
117	504	433	28	yes
118	1160	503	33	yes
119	504	422	28	yes
120	648	402	26	yes
123	484	395	26	yes
124	506	431	28	yes
125	1392	645	43	yes
126	550	360	24	yes
127	514	568	37	yes
Copy room	624	65	4	yes
Gym	6499	5790	386	yes



East Camden Middle School Air Filtration Report

Inspection Date: Spring 2021

HVAC systems brought up to ASHRAE standards using existing ventilation & filtration systems

Room #	Area (sq. ft.)	Outside air (CFM)	Occupancy limit during COVID-19	Ready for use
157	252	70	4	yes
155	132	105	7	yes
161	100	45	3	yes
165	100	Storage - No unit needed		yes
164	100	82	5	yes
163	96	32	2	yes
Staff bathroom	100	Separate exhaust system		yes
153	96	38	2	yes
166	77	42	2	yes
Cafeteria	4134	584	38	yes
Library	4200	2021	134	yes
Front Admin	-	713	47	yes
108	1131	480	32	yes
109	1131	452	30	yes
114	594	Filtration unit installed; 900 sq ft disinfected		yes
116	638	Filtration unit installed; 900 sq ft disinfected		yes
121	300	550	36	yes
122	418	439	29	yes